Report

Manjunath
tive Engineer

ts and Construction of CC road from
Circle to Mutturaya swamy temple in
Dasarahalli T.Dasarahalli Sub Division.
015-16-000068
05.2016

Lakhs
4569.00
05/01/2017
nclusion:

The above said work "Improvement and
truction of C.C. road from Chapalamma circle to
raya Swamy temple in Ward no 15 Dasarahalli.
Dasarahalli Sub Div.
roved ward Engineer.
The above said work is inspected by me
along with the Concerned ward Engineer.
The work done is Satisfactory.

MANJUNATH. K
DQM BE (CIVIL)
CUTIVE ENGINEER (RTD)
RKS DEPARTMENT

COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS AND CONSTRUCTION OF CC ROAD FROM CHAPLAMMA CIRCLE TO MUTTURAYA SWAMY TEMPLE IN DASARAHALLI WARD NO.15**
2. Sanctioned Estimate No. & Dt : 64/15-16 D: 4-1-2016
3. Head of Account which is Chargeable : 1771
4. Work Order No. & Dt : 61/15-16 D: 24-3-16
5. Name of Contractor : **SRI. GNANENDRA MURTHY. M.D**
6a. Time stipulated for completion of work : 90 days
b. Delay in execution of work : —
7. Measurement recorded in : M.B. No. 4144/15-16
8. Check measurement of the Asst. : M.B. No 4144/15-16 Page No. 22 to 26

   Asst. Exe. Eng. / Exe. Eng : Page No. 22 to 26
9. Name of the Office / Official incharge of the work :
10. a) Asst. Engineer : Parameshwappa. H. M AE
    b) Asst. Exe. Engineer : Rangaswamy AEE

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19=00 Lakh	17,24,569=00	—	1,75,431=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )